



# Modbar Pour-over PM forms

Links to downloadable PM forms

Written By: randy@lamarzocco.com



## PREVENTATIVE MAINTENANCE CHECKLIST MODBAR POUR-OVER 3 AND 9 MONTH

Please fill out all sections completely

Customer Name	Phone
Location Address	Serial Number
Machine Model	Replaced Parts

- Clean Machine
- Inspect Drain System
- Inspect Module for Water Leaks
- Test Brew Volumes
- Test Flow Meter Resistance (2.2 kΩ ±10%) .....kΩ
- Verify Brew Volumes .....ml
- Verify Boiler Temperature Set Point .....°F/°C
- Test Switches, Encoder and Touch Screen for Proper Operation  Operational
- Sample Water, Pre and Post Filtration. Test with Total Dissolved Solids (TDS) Meter and Water Test Kit (F.9.0000). Complete All Fields in Form Below

LA MARZOCCO WATER SPECIFICATIONS				YOUR TEST RESULTS	
Value	Units	Minimum	Maximum	Pre Filtration	Post Filtration
Total Dissolved Solids (TDS)	ppm	90	150		
Total Hardness	ppm	70	100		
Total Iron	ppm	0	0.02		
Free Chlorine	ppm	0	0.05		
Total Chlorine	ppm	0	0.1		
pH		6.5	8		
Alkalinity	ppm	40	80		
Chloride	ppm	0	30		
Pressure: 45–90psi (2–6bar)		Flow Rate: 2 gal./min. (≈ 8 l/min)		1 gpg US = 17.1 ppm = 17.1 mg/l	
Brand & Model of Water Filtration System					

LA MARZOCCO USA & MODBAR SOLUTIONS | 553 HW BALLARD WAY - SEATTLE, WA 98107 | T.2062764.9104X 101 | F.2062764.9104 | SERVICE@MODBAR.COM | WWW.MODBAR.COM | 30 JUNE 2018



## Step 3 — Pour-over 12 month PM form



### PREVENTATIVE MAINTENANCE CHECKLIST MODBAR POUR-OVER 12 MONTH

Please fill out all sections completely

Customer Name _____	Phone _____
Location Address _____	Serial Number _____
Machine Model _____	Replined Parts _____

Clean Machine  
 Inspect Drain System  
 Inspect Machine for Water Leaks  
 Test Brew Valves  
 Test Flow Meter Resistance (2.2 MΩ ±10%) \_\_\_\_\_ MΩ  
 Verify Brew Valves \_\_\_\_\_ psi  
 Verify Boiler Temperature Set Point \_\_\_\_\_ °F/C  
 Test Switches, Encoder and Touch Screen for Proper Operation  Operational  
 Sample Water, Pre and Post Filtration. Test with Total Dissolved Solids (TDS) Meter and Water Test Kit (F3.0000). Complete All Fields in Form Below

LA MARZOCCO WATER SPECIFICATIONS		YOUR TEST RESULTS			
Value	Units	Minimum	Maximum	Pre Filtration	Post Filtration
Total Dissolved Solids (TDS)	ppm	90	150		
Total Hardness	ppm	70	100		
Total Iron	ppm	0	0.02		
Free Chlorine	ppm	0	0.05		
Total Chlorine	ppm	0	0.1		
pH		6.5	8		
Alkalinity	ppm	40	80		
Chloride	ppm	0	30		

Pressure: 45-90psi (2-6bar)    Flow Rate: 2 gal./min. @ 8.5bar    1 gpg (15 - 17 gpm) = 171 mg/l  
 Brand & Model of Water Filtration System \_\_\_\_\_

LA MARZOCCO | 10000 MARZOCCO ROAD SUITE 100 | 18150 SW LARSEN WAY | SEATTLE, WA 98148 | TEL: 206.769.8171 | FAX: 206.769.8172 | WWW.LAMARZOCCO.COM | 1018150 SW LARSEN WAY

- download a copy of the [12 month PM form](#)